

These are documents DRN received on April 141, 2023 from our file request to MCSCD regarding the Jacobs Creek Pipeline Project.

1		Total Fee Received:	\$ 2,375.00	Review Time:	4.00	Review Fee Spent: \$ 570.00 Review Fee Remaining: \$ 505.00	\$ 505.00	Unobligated Review Fees	
	Insp	ection Fee Received:	\$ 1,300.00	Inspection Time:	5.75	Inspection Fee Spent: \$632.50 Inspection Fee Remaining: \$667.50		Unobligated Inspection Fees	
	R	leview Fee Received:	\$ 1,075.00	Administrative Time:	2.00	Project Number: 2020-5963-HT		7 (100 700 20 200	
						Project Name: 14 Inch Twin Oaks to Newark Jacobs Creek	\$1,075.00	Non-Refundable Review Fe	
							\$.	Not Certified	
		Review Time	Inspection Time	Administrative Time			\$ -	Certified - Not Started	
l	Date	in Hours	in Hours	in Hours	Employee	Notes:	\$ -	Certified & Completed	
	2/24/2023		1.00		PS	Met with Josh from Tetra Tech. Walked the site perimeter. Stabilized access is adequate. Entire slope down to the HDD			
						area remains stoned. HDD process completed. Backfilling the trench where new pipeline was installed.			
]						Perimeter sediment barriers remain in place (32 inch Silt Socks) double row in most areas. Discussed getting permanent			
						stabilization on all areas possible, since we are entering the Spring seeding season starting mid-March. Still needs some			
						of the area to access the lower portion of the site to remove the existing pipeline within Jacob's Creek.			
1						Removal is governed by a time constraint due to NIDEP permitting. No apparent issues from a SESC perspective.			
i						Frac tanks removed and HDD equipment removed as well. Also discussed stabilization of the slope - topsoil, seed,			
H						hydro-mulch, straw mulch / erosion control blankets. No annual rye grass in the mix, and broadcast seed the			
						soil prior to the application of hydro-mulch.			
1	02/24/23			0.25	PS	Prepared response to OPRA Request from Delaware River Keepers.			
	04/11/23		1.00		PS	Inspection. No activity. Some of the mud matts have been removed, and the a	reas have been ten	nporarily stabilzed.	
						Walked entire extent of project. No sediment barrier breaches. Sediment conf	rols still in place n	o issues.	
5	4/11/2023			0.25	PS	Responded to OPRA Request from Delaware River Keepers.			

REVIEW AND INSPECTION NOTES

APPLICATION #: 2020 - 5963 - HT

REVIEW HOURS OR

DATE INSPECTION	
2/24/23 GATINU.	ed Soil hydro-mulch, Arow & Tack her or
	eronon antrol brankets archared in
	place.
2 24 23 0,25 (1	Al Responded To OPRA regrest, From Delanare
	KIVOI KEELLOJ,
4/11/23 1.00 (#1 inspection. No activity. Some of the
	Mid Matts have been removed and other
	areas have been Temporary Stabilited. No
	apporent dediment breachy ted ment borrier
	Still in place and functioning,
0.25 (A) Responded To OPRA request from Delaware
	River Keepers.
	REVIEW CLERICAL HOURS TOTAL